

Glenellen Solar Farm

Construction Update

21 February 2025

With most of the mechanical work completed, the sound of the piling will decrease soon which should be welcome news to all.

Works completed or in progress

- Piling is 75% completed
- Substation work has begun (see photos)
- Mechanical installation is almost complete
- Over 3.000 trackers installed
- 24 inverters have been delivered, more expected in April.
- There are currently approximately 100 people working on-site



Upcoming works on site

- Module installation (panels) to begin 24/2/25
- Civil works on the Transgrid collector sub-station continue
- Landscape screening planting will begin onsite