

Glenellen Solar Farm

Construction Update

27 June 2025

The solar farm is powering ahead as planned — and with the days now getting longer, progress remains strong across the site.

Works completed or in progress

- Substation work continues
- 100% of panels installed
- 100% trackers completely assembled
- All 60 Inverters are on site
- There are still approximately 60 people working on-site
- HV Trenching continues, now at 60%



Upcoming works on site

- Substation works continue
- Electrical buildings expected mid July
- Foundation works for the Electrical building are under way
- Transformer delivery expected mid July
- Trenching & DC cabling is ongoing